# BRUHATH BANGALORE MAHANAGARA PALIKE

## FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

| Sl | DESCRIPTION | DETAILS |
|---|---|---|
| 1 | Name of the work | *UGD Works in Dasarahalli Ward no 15* |
| 2 | Estimated cost and Technical Sanction NO and Date | Rs.7.50 Lakhs, T.S No.29/19-20, 20.05.2019 |
| 3 | Amount of Tender | 475029.00 |
| 4 | Job Code No | 015-19-000014 |
| 5 | Name & Address of the contractor | Mallikarjun |
| 6 | Aggrement No & Date | EE/DD/AGR/88/20-21, Dt.20.08.2020 |
| 7 | No. & Date Under which the woirk order has been issued | EE/DD/WO/88/20-21, Dt.20.08.2020 |
| 8 | Time limit Originally fixed for completion of time | 90 Days |
| 9 | Date of application of contractor requesting for extension | 19.11.2020 |
| 10 | Date of receipt of application in Sub Division | |
| 11 | Weather time extended | Yes |
| 12 | Due date of Starting the work | |
| 13 | Due date of completion of the work | 19.11.2020 |
| 14 | Actul Date of completion of the work | 19.11.2020 |
| 15 | Progress achieved during first extension | – |
| 16 | Time extension period applied for | 20.11.2020 to 04.10.2021 |
| 17 | No of Days | 318 |
| 18 | Time Extension Recommended | Yes |

Scanned with CamScanner

| Sl | DESCRIPTION | DETAILS |
|---|---|---|
| 19 | Whether original application of contractor enclosed | |
| 20 | The balance work to be executed | |
| 21 | Approximate time required for completion on the work | |
| 22 | Work charge establishment expenditure incurred after expirey of the due date of completion | |
| 23 | Wether notice as per clause (2) of aggreement if so, No | |
| 24 | Weather Reply received action taken on the contractor | |
| 25 | Rate of Fine recommended by Asst.Executive Engineer | Recommanded Without Penalty |
| 26 | Remarks of Executive Engineer | |

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು. ಜ.ಜ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division Bangalore-73

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned with CamScanner

# BRUHATH BANGALORE MAHANAGARA PALIKE

## FORMATE -02

## EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

| Sl | DESCRIPTION | DETAILS |
|---|---|---|
| 1 | Name of the work | UGD Works in Dasarahalli Ward no 15 |
| 2 | Sanction Estimate Cost Rs.in Lakhs | 7.50 Lakhs |
| 3 | Tender amount Rs. In Lakhs (Including T.P) | 475029.00 |
| 4 | Time Given to complete the tender work in Days From-To | 20.11.2020 to 04.10.2021 |
| 5 | Progress achieved during the given tender period Rs.in Lakhs | |
| 6 | Balance Progress amount to be completed during EOT Rs.in Lakhs | |
| 7 | EOT Required to complete the balance work in Days, From-To | 318 Days<br>20.11.2020 to 04.10.2021 |
| 8 | Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount | |

Note : To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

Scanned with CamScanner